

MONTHLY PROGRESS REPORT

Name of Project- 2x1.125 MW Pilangad SHP						Month- February 2016
S.No.	Project components	Unit	Qty. to be executed as per BOQ	Up to date progress till this Month	This Month's Progress	Bottle Necks
1	Diversion Weir & Intake					1. No Activity is being done by the firm since 05.01.16 to till date. 2. Only 2 Mixture machine and one vibrator is Available at site. 3.No Labour Present at site. 4. One Engineer has Posted at site. 5. Construction Schedule is yet to be Submitted.
A.	Civil Works					
a	Excavation in SMB	m3	2740	NIL	NIL	
b	Excavation in Hard Rock	m3	1827	NIL	NIL	
c	P.C.C.	m3	1198	NIL	NIL	
d	R.C.C.	m3	670	NIL	NIL	
c	Dewatering	Job	1	NIL	NIL	
d	River diversion	Job	1	NIL	NIL	
B.	Hydro-Mechanical Works					
a	M.S. Work (Trash Rack)	MT	35.527	NIL	NIL	
b	M.S. Gates	MT	8.95	NIL	NIL	
c	500 mm dia MS pipe	RM	25	NIL	NIL	
2	Desilting Tank & Power duct					
A.	Civil Works					
a	Excavation in SMB	m3	1429	NIL	NIL	
b	Excavation in Hard Rock	m3	952	NIL	NIL	
c	P.C.C.	m3	108	NIL	NIL	
d	R.C.C.	m3	470	NIL	NIL	
B.	Hydro-Mechanical Works					
a	400 mm dia MS pipe	RM	20	NIL	NIL	
3	Power Channel & its Protection					
A.	Civil Works					
a	Excavation in SMB	m3	1280	209	NIL	
b	Excavation in Hard Rock	m3	1280	NIL	NIL	
c	P.C.C. M10	m3	195	NIL	NIL	
d	P.C.C. M15	m3	768	46	NIL	
e	R.C.C.	m3	1599	NIL	NIL	
f	Plum concrete	m3	280	112	NIL	
g	R:R 1:6	m3	1701	135	NIL	
h	R:R dry	m3	3709	67	NIL	
i	Dismantling of old plaster	Sqm	2080	54.2	NIL	
B.	Hydro-Mechanical Works					
a	M.S. Work	MT	3.69	NIL	NIL	
b	M.S. Gates	RM	25	NIL	NIL	
4	TRC & its Protection work			NIL	NIL	
A.	Civil Works					
a	Excavation in SMB	m3	471	NIL	NIL	
b	Excavation in Hard Rock	m3	350	NIL	NIL	
c	R.C.C.	m3	100	NIL	NIL	
B.	Hydro-Mechanical Works					
a	TRC pipe 02 Nos 900 mm dia & 8 mm thick	RM	20	NIL	NIL	

MONTHLY PROGRESS REPORT

Name of Project

2x2.5 MW Suringad-II SHP

Progress as on 29/02/2016

S.No.	Project components	As per agreement/ Design	Work executed upto the aforesaid date, cub m	Progress in last one month, cub m	Remark
a	Diversion				
	Excavation	5000 m ³	4370 m ³	-	
	M-25	560 m ³	140 cub m	50	
	M-15	1000 m ³	-		
	M-10	115 m ³	12	12	
b	De-silting tank				
	Excavation	1430 m ³	450 m ³	-	
	M-10	50 m ³	-		
	M-25	100 m ³	-	-	
	M-25	200 m ³			
c	INTAKE CHANNEL & Power Channel				
	Progress in running meter	1065 m	-	-	
	Excavation	1065 m	865 m	-	
	Lining				
	Progress in Quantum				
	Excavation	3280 m ³	19610 m ³	-	
	PCC M-10	350 m ³	221.7 m ³	-	
	RCC	1450 m ³	21.62 m ³	-	
	R:R 1:6	1000 m ³	1038 m ³	-	
	R:R dry	750 m ³	468 m ³	-	
d	Forebay				
	Excavation	950m ³	958.39 m ³	-	Progress is slow due to extreme cold in the project area.
	R:R 1:6	150 m ³	128 m ³	-	
	R:R dry	20 m ³	13 m ³	-	
	PCC M-10	120 m ³	130 m ³	-	
	RCC M-25	400 m ³	266 m ³	83 m ³	
e	Penstock				
	Fabrication (in r.m)	830 m	-	-	8 mm-190 m, 12 mm-228 m, 16 mm- 150.5, 20 mm-88 m reached site. Work held up due to agitation by villagers and political interference
	Construction of anchor/saddle block	1965 m ³	-	-	
	Erection of Y-Junction	1 no	-	-	
	Erection of penstock (r.m)	830 m	-	-	
f	Power House				
	Excavation	24330 m ³	600	600	
	Concrete	1700 m ³	-	-	
	Physical Status				
g	Approach road				
	Excavation	6737 m ³	7994	600	
	Concrete	421.89 m ³	96.21	68	
	R:R 1:6	2516.6 m ³	1600	1037	
	R:R dry	1264.4 m ³	672	373	
h	Supply/Erection of E&M Equipments				
1	Draft Tube	-			N.A.
2	EOT Crane	1 No.	-	-	Work of design & drawing in progress.
3	Spiral Casing	-			N.A.
4	Turbine/Runner	2 Sets.	-	-	Work of design & drawing in progress.
5	Generator	2 Sets.	-	-	
6	Control Panels				
6.1	SCADA	1 No.	-	-	
6.2	Generator relay and metering panel	2 No.	-	-	
6.3	Generator LAVT panel	2 No.	-	-	
6.4	Transformer protection relay	2 No.	-	-	
6.5	Line relay and metering panel	2 No.	-	-	
6.6	Manual and Automatic Synchronizing Equipment and Panel	1 Sets.	-	-	
7	Transformer	2 No	-	-	
8	Power Evacuation system				
8.1	33 KV Switchyard		-	-	
8.2	33 KV Transmission Line	06 Km(approx.)	-	-	Survey work completed

Name of Project 2x0.75 MW DunaoSHP

Progress as on 29/02/2016

S.No.	Project components	Unit	As per agreement/ Design	Work executed upto the aforesaid date	Progress in last week	Remark
1 (A)	Head, Diversion & Intake Chamber					
	Excavation	Cum	6615.85	1393.43	-	Work in progress.
	Concrete	Cum	2921.98	1576.32	-	
1(B)	De-silting tank					
	Excavation	Cum	2529.05	3519.97	-	Work in progress.
	Concrete	Cum	447.23	49.288	-	
2	Power Duct					
	Progress in running meter	RM	266.5	266.5		Work Completed
	Excavation	Cum	9170.75	8968.16	-	
	Concrete	Cum	752.49	639.707		
3	Power Channel					
	Progress in Quantum					Work Completed
	Excavation	Cum	37744	84624.92	-	
	Concrete	Cum	6903.00	5510.71	-	
4(A)	Forebay					
	Excavation	Cum	3902.25	2115.77		Work in progress.
	Concrete	Cum	1209.75	71.32	20	
	Bell Mouth	No.	1	1		bell mouth installed
	Expension Joints (1200mm Dia)	No.	5	6		
4(B)	Penstock					
	Fabrication (in r.m)	RM	192	124	-	Steel plate material for 124 m length out of total 144m of 1200mm dia penstock has already been supplied at site. 124 m length of penstock has been rolled.
	Erection of Y-Junction	No.	1	1	-	
	Erection of penstock (r.m)	RM	192	40	40	
5	Power House					
	Excavation	Cum	337.95	308.87	-	Erection of Truss has been done. Other works are in progress.
	Concrete	Cum	1644.89	1072.43	-	
	Physical Status					80% Completed
6	Supply/Erection of E&M Equipments					
6(a)	Draft Tube	Sets	2	2		Supplied at Site
6(b)	HOT Crane	No.	1	1	-	Supplied at Site
6(c)	Spiral Casing	Sets	2	2		Supplied at Site
6(d)	Turbine/Runner	Sets	2	2	-	Supplied at Site
6(e)	Generator	Sets	2	-	-	-
6(f)	Control Panels					
6(f1)	Generator and Generator Transformer control, protection & Metering panel	No.	2	-	-	-
6(f2)	Transformer and Line relay and metering simplex panel (TLRMP)	No.	1	-	-	-
6(f3)	Manual and Automatic Synchronizing Equipment and Panel	No.	1	-	-	-
6(f4)	Generator LAVT panel	No.	2			-
6(g)	Transformer	No.	1	-	-	-
6(h)	Power Evacuation system					
6(h1)	11 KV Switchyard				-	-
6(h2)	11 KV Transmission Line				-	-
	Hindrances			Nil		-

Name of Work:- "Construction of Civil & Hydroelectric works of Forebay, Penstock, anchor & saddle block and allied works, Powerhouse, Switch yard, TRC, approach road and Flood Protection works of Madhyamaheswar SHP (3X5MW) in District Rudraprayag."

Agreement No- 14/GM(SHP)/2015-16						
Progress as on:-29.02.2016						
S.N.	Item Of Work	unit	As per agreement/ Design	Work executed up to the aforesaid date	Progress in last month	Remarks
1.00	A- Forebay					
1.01	Excavation work	Cum	465.00	Nil	Nil	
1.02	Concrete	Cum	954.00	Nil	Nil	
1.03	Gate for Bell mouth	No	1.00	Nil	Nil	
2.00	B- Penstock & Its Supports					
2.01	Providing concrete for plain/reinforced concrete	Cum	1333.00	Nil	Nil	
2.02	Anchor Block/ Thrust Block	No	12.00	Nil	Nil	
2.03	Saddle block	No	50.00	Nil	Nil	
2.04	Protection work (RR and Plum work)					
	A	RR 1:6	Cum	450.00	Nil	Nil
	B	Cement plum masonry with 40% plum & 60% 1:3:7	Cum	150.00	Nil	Nil
2.05	S/ F of M. S. Penstock pipe	MT	308.00	Nil	Nil	
2.06	Erection of M. S. Penstock	MT	308.00	Nil	Nil	
2.07	S/ F of Expansion joints	No	6.00	Nil	Nil	
2.08	S/ F&E of Bends of M. S. Penstock pipe	No	13.00	Nil	Nil	
2.09	S/F of bell mouth	No	1.00	Nil	Nil	
2.10	S/F&E of Trifurcation	No	1.00	Nil	Nil	
2.11	S/F and erection manhole	No	4.00	Nil	Nil	
3.00	C- Power House, Switch Yard ,TRC & Protection					
3.01	Excavation	Cum	11100.00	Nil	Nil	
3.02	Concrete	Cum	3556.20	Nil	Nil	
	A	Raft work		2210.00	Nil	Nil
	B	Concrete work in Column and Beams	MT	1347.00	Nil	Nil
3.03	Brick work	Cum	270.00	Nil	Nil	
3.04	Flooring work	sqm	300.00	Nil	Nil	
3.05	Steel work welded in built up Truss/framed work	M T	12.00	Nil	Nil	
3.06	S/F/E of roof sheetcolour coated HI-rib (0.80mm TCT thick	sqm	879.00	Nil	Nil	
3.07	S/F/E Flashing, ridges , gutters colour coated HI-rib	RM	135.00	Nil	Nil	
3.08	Providing and fixing false ceiling with 12 mm thick plain/	sqm	468.00	Nil	Nil	
3.09	P/F MS chequered plates	sqm	207.00	Nil	Nil	
3.10	Protection work (RR and Plum work)					
	A	RCR 1:6	Cum	519.00	Nil	Nil
	B	Cement plum masonry and Wire crate	Cum	2381.00	Nil	Nil
3.11	Misc. work (Door, windows, panelling etc.)	No	1.00	Nil	Nil	
4.00	D- Approach Road of Fore Bay/Power House					
4.01	Excavation work	Cum	3432.00	2900.00	2500	
4.02	Concrete work	Cum	65.00	2	2	
4.03	Protection work					
	A	RR 1:6 and RR dry	Cum	394.00	90.00	50
	B	Cement plum masonry and wire crate	Cum	1110.00	60.00	58

**Name of Work: Construction of remaining civil works of Tunnel, Adit, power channel & Escape work of
Madhyamaheswar SHP (3X5MW) in District Rudraprayag**

Agreement No- 13/GM(SHP)/2015-16						
Progress as on:-29.02.2016						
Sl. No.	Description of work	Unit	As per agreement	Work executed up to the aforesaid date	Progress in last month	Remarks
1.00	Tunnel					
1.01	Muck Clearance of RBM	Cum	2839.00	2600.00	1900.00	RBM Clearance and Lighting work in progress in Tunnel
1.02	Underground excavation in tunnel	RM	2800.00	Nil	Nil	
1.03	Concrete	Cum	15472.00	160.00	160.00	
2.00	Power Channel and Escape					
2.01	Excavation	Cum	1360.00	150.00	Nil	
2.02	Concrete	Cum	517.00	Nil	Nil	
2.03	Anchor block	No	11.00	Nil	Nil	
2.04	Saddle block	No	15.00	Nil	Nil	
2.05	S/F/E of escape pipe	RM	200.00	Nil	Nil	
2.06	S/F/E of Bends	No	11.00	Nil	Nil	

Name of Work: Construction of Remaining Civil & Hydro Mechanical works of Weir, Intake, Under sluice, Power duct, Feeder tunnel and Desilting Tank of Madhyamaheswar SHP (3X5MW) in District Rudraprayag.

Agreement No 12/GM(SHP)/2015-16

Progress as on:-29.02.2016

Sl. No.	Description of work	Unit	As per agreement/ Design	Work executed up to the aforesaid date	Progress in last month	Remarks
1.00 Diversion Weir, Intake & Under sluice						
1.01	Excavation work	Cum	64990.00	25000.00	17900	
1.02	River diversion work	Job	5.00	1.00	0.4	
1.03	Concrete work	Cum	16580.00	Nil	Nil	Batching plant installation work in progress
1.04	A Supply of Under sluice gate	No	2.00	Nil	Nil	
	B Erection of Under sluice gate	No	2.00	Nil	Nil	
	C HM works for hoisting arrangement			Nil	Nil	
1.05	A Supply of intake gate	No	3.00	Nil	Nil	
	B Fixing of intake gate	No	3.00	Nil	Nil	
	C HM works for hoisting arrangement	MT	25.00	Nil	Nil	
1.06	Protection work			Nil	Nil	
	A RR 1:6 and RR dry	Cum	300.00	Nil	Nil	
	B Cement plum masonry and wire crates	Cum	8000.00	Nil	Nil	
2.00 Power Duct						
2.01	Excavation	Cum	2580.00	2500.00	400	RBM Clearance work in progress in Feeder Tunnel
2.02	Concrete	Cum	709.00	Nil	Nil	
3.00 Desilting Tank						
3.01	Excavation	Cum	7327.00	Nil	Nil	
3.02	Concrete	Cum	4682.00	Nil	Nil	
3.03	S/F Erection of structural steel work	MT	9.00	Nil	Nil	
3.04	RR work	Cum	1165.00	Nil	Nil	
4.00 Temp. Approach Road of Weir						
4.01	Excavation	Cum	16612.00	2500.00	2000	
4.02	Concrete	Cum	66.00	Nil	Nil	
4.03	Protection work					
	A RR 1:6 and RR Dry work	Cum	302.00	Nil	Nil	
	B Cement plum masonry and wire crates	Cum	4568.00	Nil	Nil	

UJVN Limited

Detailed Progress of SHPs - Under Construction (Civil Works) KALIGANGA-II SHP (2X2.25) MW

Progress during Month Feb 16

SI No.	Activity Particulars	Quantity Total		Cumulative Quantity achieved till date	Remarks/ Constraints For less Progress If any
		Original	Revised		
1	2	3	4	5	17
A	Diversion weir including Intake & Shingle Excluder				Construction Works against agreement no 09/GM(SHP)/2015-16 dt. 18.11.2015 shall be start after the construction of Approach Road to weir site
1	River Diversion work (Job)	3.00		Nil	
2	Excavation (Cum)	11527.50		Nil	
3	Concrete (Cum)	1712.44		Nil	
4	Plum Concrete (Cum)	423.00		Nil	
5	Under Sluice Gates				
(a)	Supply & Fabrication (Nos)	2.00		Nil	
(b)	Installation of gates (Nos)	2.00		Nil	
(c)	S/F & Erection of Hoisting arrangements (Job)	1.00		Nil	
6	Stoplog Gate for Under Sluice Gates				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gate (Nos)	1.00		Nil	
7	Intake Gate				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gate (Nos)	1.00		Nil	
(c)	S/F & Erection of Hoisting arrangements (Job)	1.00		Nil	
8	Stoplog Gate for Intake Gate				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gates (Nos)	1.00		Nil	
B	Power Duct				
1	Excavation (Cum)	1610.00		Nil	
2	Concrete (Cum)	196.72		Nil	
3	Plum Concrete (Cum)	79.00		Nil	
C	Desilting Tank				
1	Excavation (Cum)	7775.00		Nil	
2	Concrete (Cum)	258.22		Nil	
3	Plum Concrete (Cum)	53.20		Nil	
4	Supply & Installation of Sluice valve 450 mm Dia (Nos)	6.00		Nil	
D	Power Channel				
1	Excavation (Cum)	322.00		Nil	
2	Concrete (Cum)	32.94		Nil	
3	Plum Concrete (Cum)	87.00		Nil	
E	Tunnel				
1	Muck/RBM Clearance (Cum)	5486.00		Nil	
2	Underground excavation in tunnel (RM)	845.00		Nil	
3	Concrete (Cum)	3959.70		Nil	
F	Forebay/Escape				
1	Excavation (Cum)	2870.00		Nil	
2	Concrete (Cum)	720.02		Nil	
3	Supply, Fixing & Erection of Bell mouth (No)	1.00		Nil	
4	Anchor block (Nos)	6.00		Nil	

Re-tendering work is in progress

5	Saddle Block (Nos)	13.00		Nil	
6	S/F/E of escape pipe (RM)	185.00		Nil	
G	Penstock				<p>Construction Works against agreement no 08/GM(SHP)/2015-16 dt. 18.11.2015 for the Power house shall be start in the Month of January 2016</p> <p>Construction of approach road to weir site has been started to expedite the Project work against Agg No. 08/GM(SHP)/2015-16</p>
1	Excavation for road crossing (Cum)	350.00		Nil	
2	Concrete for Road Crossing	85.00		Nil	
3	Construction of Blocks				
(a)	Anchor/Thrust Block (Nos)	9.00		Nil	
(b)	Saddle Block (Nos)	21.00		Nil	
4	Penstock pipe				
(a)	Fabrication of Penstock pipe (RM)	225.00		Nil	
(b)	Erection of Penstock pipe (RM)	225.00		Nil	
(c)	Fabrication & Erection of Expansion Joint (Nos)	8.00		Nil	
(d)	Fabrication & Erection of Y-Piece (Nos)	1.00		Nil	
H	Power House, Switch Yard & TRC				
1	Excavation (Cum)	8459.00		Nil	
2	Concrete work				
a	RCC in Raft work (Cum)	805.00		Nil	
b	RCC in Beam & Column (Cum)	268.00		Nil	
3	Brick Work (Cum)	174.00		Nil	
4	Roofing				
(a)	Roof Sheet (Sqm)	660.00		Nil	
(b)	Truss (Nos)	12.00		Nil	
5	Flooring (Sqm)	365.00		Nil	
6	Misc. Work (Job)	1.00		Nil	
I	Flood Protection Works				
1	Excavation (Cum)	5104.00		Nil	
2	Concrete (Cum)	697.00		Nil	
3	Plum Concrete (Cum)	421.00		Nil	
4	Random Rubble Stone Masonry (Cum)	659.00		Nil	
5	Boulder wire crates (Cum)	338.00		Nil	
J	Approach Roads				
1	Cutting & Excavation (Cum)	3466.00		630	
2	Concrete (Cum)	77.05		Nil	
3	Plum Concrete (Cum)	148.00		Nil	
4	Protection work				
(a)	RR 1:6 & RR Dry (Cum)	952.00		18	
(b)	Boulder apron wire crates (Cum)	338.00		;	

UJVN Limited

Detailed Progress of SHPs - Under Construction (Civil Works) KALIGANGA-I SHP (2X2) MW

Progress during Month Feb 16

SI No.	Activity Particulars	Quantity Total		Cumulative Quantity achieved till date	Remarks/ Constraints For less Progress If any
		Original	Revised		
1	2	3	4	5	17
A	Diversion weir including Intake & Shingle Excluder				Retendering work in progress
1	River Diversion work (Job)	1.00		Nil	
2	Excavation (Cum)	9750.00		Nil	
3	Concrete (Cum)	1774.00		Nil	
4	Plum Concrete (Cum)	842.00		Nil	
5	Under Sluice Gates				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gates (Nos)	1.00		Nil	
(c)	S/F & Erection of Hoisting arrangements (Job)	1.00		Nil	
6	Stoplog Gate for Under Sluice Gates				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gate (Nos)	1.00		Nil	
7	Intake Gate				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gate (Nos)	1.00		Nil	
(c)	S/F & Erection of Hoisting arrangements (Job)	1.00		Nil	
8	Stoplog Gate for Intake Gate				
(a)	Supply & Fabrication (Nos)	1.00		Nil	
(b)	Installation of gates (Nos)	1.00		Nil	
B	Power Duct				
1	Excavation (Cum)	1451.00		Nil	
2	Concrete (Cum)	208.20		Nil	
3	Plum Concrete (Cum)	205.00		Nil	
C	Desilting Tank				
1	Excavation (Cum)	1106.00		Nil	
2	Concrete (Cum)	225.00		Nil	
3	Plum Concrete (Cum)	188.00		Nil	
4	Supply & Installation of Sluice valve 450 mm Dia (Nos)	4.00		Nil	
D	Forebay (Miscellaneous)				
1	Excavation (Cum)	297.00		Nil	
2	Concrete (Cum)	20.00		Nil	
3	RR 1:6 & RR Dry (Cum)	103.00		Nil	
E	Penstock				
1	Excavation (Cum)	2086.00		Nil	
2	Construction of Blocks				
(a)	Anchor/Thrust Block (Nos)	7.00		Nil	
(b)	Saddle Block (Nos)	15.00		Nil	
3	Penstock pipe				
(a)	Fabrication of Penstock pipe (RM)	175.00		Nil	
(b)	Erection of Penstock pipe (RM)	175.00		Nil	
(c)	Fabrication & Erection of Expansion Joint (Nos)	6.00		Nil	
(d)	Fabrication & Erection of Y-Piece (Nos)	1.00		Nil	

F	Power House, Switch Yard & TRC			
1	Excavation (Cum)	4590.00		Nil
2	Concrete work			
a	RCC in Raft work (Cum)	788.00		Nil
b	RCC in Beam & Column (Cum)	250.00		Nil
3	Brick Work (Cum)	164.84		Nil
4	Roofing			
(a)	Roof Sheet (Sqm)	660.00		Nil
(b)	Truss (Nos)	12.00		Nil
5	Flooring (Sqm)	353.00		Nil
6	Plum Concrete (Cum)	334.50		Nil
G	Flood Protection Works			
1	Excavation (Cum)	795.00		Nil
2	Concrete (Cum)	309.60		Nil
3	Plum Concrete (Cum)	368.00		Nil
4	Random Rubble Stone Masonry (Cum)	232.00		Nil
H	Approach Roads			
1	Cutting & Excavation (Cum)	29621.00		Nil
2	Concrete (Cum)	250.04		Nil
3	Plum Concrete (Cum)	392.00		Nil
4	Protection work			
(a)	RR 1:6 & RR Dry (Cum)	1290.00		Nil
(b)	Boulder apron wire crates (Cum)	1104.00		Nil

Retendering work in progress

UJVN Limited

Detailed Progress of SHPs - Under Construction (E/M Works)

Progress during Month Feb 16

SN	Particulars	Name of Work	Date of Start	Schedule Date of commissioning	Agreement Value (in Lacs)	Agreement no.	Status of Erection	Status of Testing & commissioning	Expenditure incurred till Date (As per Agreement value)	Remarks if any
									In Rs Lacs	
1	Assiganga-I SHP (4.5MW)	Design, Supply, Installation Supply of E&M equipments and machines, spares and tools	11.11.08	10.05.10	791.67	Ms/s Voith Hydro 05/GM(SHP)/2008-09 dated 18.07.2008	More than 80% of the work was completed till the flash flood in year 2012 that leads to complete damage of E&M equipments. The contract is alive and contractor is agreed to restart the work with some changes in contract.		689.0 (excluding price escalation)	1. Bank guarantee of the contract has been expired and contractor made proposal for Corporate Guarantee. Proposal of corporate guarantee has been submitted to the board for consideration. 2. Contractor bill amounting to Rs. 89.45 lac & 100 lac due against pending bill & price escalation bill respectively. Further contractor has submitted claim amounting to Rs. 110 Lac due to project delay. 3. Retendering of civil works starts after closing the ongoing civil contracts.
		Transportation, insurance and erection of E&M equipments	11.11.09	10.05.10	39.32	Ms/s Voith Hydro 06/GM(SHP)/2008-09 dated 18.07.2008			28.91 (excluding price escalation)	
2	Assiganga-II SHP (4.5MW)	Design, Construction, Supply, Installation, Commissioning and Supervision of O&M of plant for One(1) year of (2x2250kW+155COL) Assiganga-II SHP	30.04.2009	31.03.2013	2639.65	M/s Avantika Contractors 07/UJVN/GM(SHP)/08-09 dated 23.01.2009	Contract is still alive & turbine, generator & other equipments has been supplied by Contractor		625.49	1. Bank Guaranty of the project has been expired
3	Kaldigad SHP (9.0MW)	Design, Supply, Installation, commissioning and testing of Electromechanical work	03.12.2008	02.12.2010	1245.65	M/s Boving Fouress Ltd (BFL) 05/GM(SHP)/2008-09 dated 16.10.2008	Contract is still alive & Majority of E&M equipments has been supplied by Contractor		915	1. Contractor bill Rs. 26 lac is pending & spare of Rs. 47.5 lac 2. Time extension is required
4	Limchagad SHP (3.50 MW)	Design, Construction, Supply, Installation, Commissioning and O&M of Plant for 1 year of (2x1000kW+15%COL) Limchagad SHP in distt. Uttarkashi.	18.06.2012	17.06.2014	2247.57	M/s Energy Development Company Limited(JV) 05/EE/EDD(SHP)/Limchagad/2011-12 dated-29.09.2011	1. Survey work has been completed by the firm, Revised drawings is yet to be provided 2. Land case for additional forest land for the project is pending for the approval of the project.			From the letter of Chief forest onservator(central) No-8/UCP/03/44/2006/1757 dated 31.03.2014 addressed to chief Secretary(Forest),it was informed that s this project comes under the Gangotri Uttarkashi Eco-sensitive Zone so the permission for start the work should be taken from the Eco-sensitive Zone monitoring committee.

5	Sawarigad SHP (2.00MW)	Design, Construction, Supply, Installation, Commissioning and O&M of Plant for 1 year of(2x1000kW+15%COL) Swarigad SHP in distt. Uttarkashi.	18.06.2012	31.03.2013	1481.25	M/s KIDCO NACC (JV), Kolkata. 03/EE/EDD(SHP)/2010/11/SUWARIGAD dated 16.05.10	EPC contract for execution of work executed with Contractor M/s KIDCO NACC (JV), Kolkata.			Validity of BG has been expired in 28.02.2013
6	33 kV Transmission Line Asiganga Valley	Complete supply ,erection , commissioning & testing	23.09.2011	22.06.2012	819+65	M/s Hythro Power 12/DGM (ADB-Projects) dated 01.07.2011	Supply parts almost completed by contractor but erection & commissioning activities are pending. Contractor has left the site more than one year back.		717	1. Contractor has left the site with liabilities to many local contractors & associates approx. amounting to Rs. 32 lac. Local people demanding their dues through UJVNL 2. Notice to Perform has been issued by UJVNL & contract is to be terminated
7	Pilangad(2.5MW)	Repairing & overhauling of 1125kW capacity machine Unit-2 of Pilangad SHP.	11.04.2015	31.12.2015	9.9	M/s Fibretech, 314 Tilak Park, Sadar Bazar, Merrut Catt.(U.P) 04/EE(E&M)/SHP /Maneri/14-15 dt. 07/02/2015	Work in Progress. Work can be finalized after availability of water for machine. At present Civil work is in progress		NIL	
8	Gangori SHP(800kW)	Renovation of Electrical works of unit No-1st, 2nd,3rd & 4th at 4x200kW. Gangori SHP in Distt. Uttarkashi.	01.01.2009	30.09.2009	142.92	M/s Fibretech, 314 Tilak Park, Sadar Bazar, Merrut Catt.(U.P) 14/EE(SHP)/2008-09 dated 16.12.2008	The contract is to be closed. Board has given consent for abandoning the project and closing existing contract.			Contractor has requested for payment of pending bill amounting to Rs. 11.81 lac & 21.00 Lac . Further contractor submitted claim for delay i work amounting to Rs. 13.5 Lac
9	Dunao SHP (1.5 MW)	Desin, manufacture, testing, supply, transit insurance, packing shipment, delivery to projects site, complete erection, testing & commissioning of complete E&M equipments and O&M of plant for one (1) year at 2x750 KW Dunao SHP.	5/29/2012	3/29/2013	403.22	M/s Boom System Pvt Ltd.	Works under process.			time extension upto 31-3-2016 for completion of the work is in process
10	Kaliganga-I (2x 2MW)	Design, Supply, Installation, Commissioning and Testing of Electromechanical Works of the Kaliganga -I SHP (2X2 MW + 15%COL) in District Rudraprayag with one year Operation & Maintenance	02.03.16	01.09.2018	996.5	M/s GoGoal Hydro Pvt Ltd. Haridwar.	Moblization advance given on 02.03.2016		49.5	
11	Kaliganga-II (2x 2.25MW)	Design, Supply, Installation, Commissioning and Testing of Electromechanical Works of the Kaliganga -II SHP (2X2.25 MW +15%COL) in District Rudraprayag with one year Operation & Maintenance.	02.03.16	01.09.2018	1096.5	M/s GoGoal Hydro Pvt Ltd. Haridwar.	Moblization advance given on 02.03.2016		54.8	

12	Madhyamaheswar (15MW)	Design, Supply, Installation, Commissioning and Testing of Electromechanical Works of the Madhyamaheshwar SHP (2X5 MW + 15%COL) in District Rudraprayag with one year Operation & Maintenance	Technical evaluation under progress.							
13	Suringad-II (5MW)	Design, supply, installation, commissioning & testing of E&M equipment of Suringad-II SHP (2X2.5MW+10% COL) including one year operation & maintenance.	23.12.2014	22.12.2016	1060.27544 (including all taxes)	M/s GoGoi:l Hydro Pvt Ltd. Haridwar. 01/DGM(SHP)/PTH/2013-14 , 06.03.2014	Works under process.		106	Mobilization advance given. Design drawing and Fabrication works under progress.

UJVN Limited

SHPs - DPR Approved, Clearances Obtained/Under Progress

Progress During Month Feb16

Sl.No.	Name of Project	Date of approval of DPR	Status of Forest Clearance					Status of other Statutory clearance	Status of Investigations, If any					Remarks if any
			Preparation of Land Case	Submission to State Nodal Agency/ MoEF	Stage -I Clearance	CAT Plan	Stage -II Clearance		Tender	Receipt of Bids	Placement of Order	Date of Start	Date of Completion	
1	Kaliganga -I SHP	26.02.2014	Revised DPR approved. All Clearance already approved						All Investigation completed. Final investigation by New Consultant M/s WAPCOS is under progress					
2	Kaliganga-II SHP	26.02.2014	Revised DPR approved. All Clearance already approved						All Investigation completed. Final investigation by New Consultant M/s WAPCOS is under progress					
3	Madhyanah eshwar SHP	26.02.2014	Revised DPR approved. All Clearance already approved						All Investigation completed. Final investigation by New Consultant M/s WAPCOS is under progress					
4	Bhilangana-IIA	07.09.2011	Oct-12	Obtained		Upladed by DFO a month ago i.e in Dec 15	Awaited							
5	Tankul SHP	Oct-15	Land case preparation under progress.											
6	Sonegad SHP	Oct-15	Land case preparation under progress. Project under Gangotri eco sensitive zone.											

