

R.M.U Plan of Khatima HEP								UJVN Limited		MIS
										Date
R.M.U details of Khatima HEP										
S. No.		Details of R.M.U Activities	No. of Days		Date of Start		Date of Completion		Remarks	
			Proposed	Actual	Proposed	Actual	Proposed	Actual		
1		Reverse Engineering on Unit 3 for all machine	31	31	1-Oct-12	31-Oct-12	1-Oct-12	31-Oct-12	-	
2		R M&U of Unit#1	540	956	1-Oct-12	1-Oct-12	31-Mar-14	27-May-15	-	
3		R M&U of Unit#2			15/06/2015	22-Jun-15	30/04/2016		-	
4		R M&U of Unit#3			15/05/2016		31/03/2017		-	