

Monthly Outage Of various HEPs

Name of HEPs	Outage in HEPs in Hrs															Remark on Outage
	Reserve Outage					Planned Outage					Forced Outage					
	Unit 1	Unit 2	Unit 3	Unit 4	Total	Unit 1	Unit 2	Unit 3	Unit 4	Total	Unit 1	Unit 2	Unit 3	Unit 4	Total	
Chibro	477.41	87.917	509.75	506.6	1581.66	0.0	612.0	119.6	5.6	737.2	0.0	0.0	0.0	0.0	0.0	-
Khodri	398.17	44.25	502.77	119.52	1064.71	0.0	684.6	0.0	570.2	1254.8	0.0	0.0	0.0	0.0	0.0	-
Dhakrani	136.67	9.17	590.67	-	736.51	494.7	203.8	0.0	-	698.4	0.0	0.0	0.0	-	0.0	-
Dhalipur	0	56.083	433.6	-	489.666	744.0	0.0	0	-	744.0	0.00	0.0	211.3	-	211.3	Rotor E/F in Unit 3
Kulhal	3.8	551.8	61.67	-	617.333	725.0	0.0	13.8	-	738.8	0.00	0.0	19.0	-	19	Governor problem
Tiloth	268.4	522.9	0	-	791.3	0.0	0.0	744.0	-	744.0	0.0	0	0	-	0	-
Dharasu	475.7	25.3	292.87	0	793.869	0.0	658.0	0.0	744.0	1402.0	45.5	0.0	128.3	0	173.78	Problem in 220 KV GCB
Chilla	17.8	7.8	54.417	169.3	249.407	0.0	682.8	0.0	0.0	682.8	34.8	0.0	3.25	1.16	39.24	Replacement of gland seal in Unit 1, Excitation problem in Unit 4, Speed sensor fault
Ramganga	1052.7	627.3	618.083	-	2298.07	0.0	0.0	0.0	-	0.0	0.0	0.0	9.8	-	9.83	-
Khatima	6.9	408	13.1	-	427.96	0.0	336.0	0.0	-	336.0	0.0	0.0	0.0	-	0	-
Pathri	47.983	15.217	78.516	-	141.716	0.0	0.0	0.0	-	0.0	0.0	0.0	0.0	-	0	-
Mohd. Pur	118.8	51.25	39.2	-	209.25	0.0	0.0	0.0	-	0.0	14.67	22.0	23.4	-	60.11	11 KV panel CT burnt, Servomotor problem
Galogi	744	744	0.0	11.167	1499.17	0.0	0.0	744	0	744.0	0.00	0.00	0.0	0.0	0	-

