

## UJVN Limited

### Status of LHPs

SN	Name of Project	Date of Allotment	Status of DPR	Status of Environment Clearance	Status of Forest clearance	Status of Investigations, If any	Status of tender of main package	Construction Staus	Remarks if any
1	Lakhwar MPP (300 MW)	23.6.2008	TAC accorded on 14.12.2012	Vide MoEF letter No: 3/83/79-HCT/EN.V/IA Dated : 03.02.1987	Stage - II Forest clearance obtained on 31.01.2014	<p>1. Detail Topographical survey work for Lakhwar Project is in progress.</p> <p>2. Site specific seismic study report prepared by IIT Roorkee of Lakhwar MPP has been approved by National committee on Seismic design parameters(NCSDP).</p> <p>3. Micro earthquack studies are being performed by IIT Roorkee at Project site.</p>	Pre- Qualification for execution of "Balance civil works of Lakhwar Multipurpose Project" is in progress.		<p>1. MoU have been done with CWC for technical consultancy services for design and engineering of civil and hydromechanical works and CEA for detail design &amp; Engineering of electromechanical works.</p> <p>2. Investment Clearance yet to be awaited</p>
2	Kishau MPP (660 MW)	06.06.2011	DPR prepared and submitted to CEA in 2010. Pending comments of CWC/CEA on DPR are yet to be replied jointly by two corporations	It has been agreed in the meeting held on dated 21.08.2015 at Shimla that all the issues i.e. environmental clearance, EIA/EMP studies, Technoeconomic clearance, approval from CWC/CEA, GOI, Forest case, land acquisition etc. shall be undertaken by new company (SPV), once it comes in to existance. Till formation of SPV observation of CWC/CEA may be prepared jointly and application of TOR to MoEF may be filed jointly by two corporations. MoA & AoA of JV company (SPV) have been sent for approval of States Cabinets and soon the company will be registered under companies Act 2013.					

SN	Name of Project	Date of Allotment	Status of DPR	Status of Environment Clearance	Status of Forest clearance	Status of Investigations, If any	Status of tender of main package	Construction Staus	Remarks if any
3	Bowala Nandprayag HEP (300MW)	01.07.2002	Approval from 24 Directorate received	Public hearing successfully conducted in Oct 2014. EC awaited from MoEF	Preperation of land case is under progress	Survey work for fixing project alignment on ground, making fference Pillar along the alignment, making co-ordinates & elevation of house, monuments, natural sources, land and major towns and their plotting on existing contour survey sheet is in progress and will be completed by Aug 2016.	-	-	-
4	Nand Prayag Langasu HEP (100 MW)	12.9.2004	1. Clearance from 3 directrote received 2. Reply of comments sent to 4 directrate 3. Reply of comments is to be sent to 2 directrate	Validity of approved ToR expired. Office of GM (C-NP), Dehradun requested to MoEF, New Delhi for the extension of validity but till date not received Public hearing has been conducted on 21.12.2015	Preperation of land case is under progress-	-	-	-	-
5	Tamak Lata (190 MW)	12.9.2004	DPR under progress DPR completion time was Aug 2014. Time extension is under progress	TOR approved in 2005	-	-	-	-	-

SN	Name of Project	Date of Allotment	Status of DPR	Status of Environment Clearance	Status of Forest clearance	Status of Investigations, If any	Status of tender of main package	Construction Staus	Remarks if any
6	Sirkari Bhyol Rupsiabagar (168 MW)	12.9.2004	1. DPR under progress DPR completion time was March 2013. Time extension is under progress. 2. GoU vide letter no1298/I/2014-04(08)/44/2005 Dated 03/12/2014. accorded approval for FRL/TWL alongwith revised capacity of project	1. TOR approved in 2009 .The referred ToR expired on 16/09/2014 . 2. Consultancy for EIA and EMP needs revision 3. UJVNL delivered Presentation for extension of ToR given before MoEF New Delhi on dated 27/10/2015. 4. MoEF considered the request of UJVNL.	-	Drilling works for geological & geotechnical investigation is in progress and will be completed in Nov 2016.	-	-	-